UTILITY WORK SCHEDULE Rev 08 02 2016 CTDOT Project Number: 098-101 Town: North Branford Project Description: Rt 80 (Foxon Rd) Bridge replacement CTDOT Utilities Engineer: Sohrab Afrazi 860-594-3262 Email: Phone: sohrab.afrazi@ct.gov **Utility Company: Frontier Communications** 5/31/2017 Prepared By: M. Limauro Date Prepared: Phone: 203-771-3110 Email: marino.a.limauro@ftr.com

Scope of Work

The following is a description of all utility work planned to be completed in conjunction with the CTDOT project. The narrative describes all work to be carried out by the utility or its contractor, including temporary and permanent work required by the project as well as any additional utility infrastructure work the utility intends on performing within the project limits during the construction of the project.

State DOT Project #098-101, Pole line relocation State Rt 80 (Foxon Rd), North Branford, CT, Bridge reconstruction. Temporary relocation will be required for stage 1, with permanent reconstruction for stage 2. All right of way of easements (if required) will be provided by Conn DOT. The DOT or it's contractor will provide all grades and must be within 6", property lines, taking lines, curb lines and sidewalks must be clearly marked in the field, the work area must be free of all obstructions (material, equipment, ect...) 24 hour access is required without work hour restrictions. The DOT inspector will verify pole locations, any tree trimming must be complete prior to setting poles. When the relocation of any private sighs, lights, or underground services is required they must be completed prior to the start of construction. Frontier will schedule it's construction as its workload permits, the DOT will schedule other utilities attached to the pole line (Power Co., CATV, etc... and all State or Municipal owned cables or fixtures). Some circuits require after hours turndowns, Frontier reserves the right to work overtime. Removal of existing poles and aerial cables will be completed once relocation of all utilities is complete and has been verified. The State Contractor is responsible to support, protect, and maintain all utilities; holding of poles is not part of this estimate and is billable.

Special Considerations and Constraints

The following describes the limiting factors that must be planned for in the scheduling and performance of the utility work. For example, restrictions on cut-overs, outages, limitations on customer service interruptions (e.g. nights, weekends, holidays), seasonal and environmental shutdown periods, long lead material procurements, etc..

Customer notification cannot begin until all new cables have been placed, spliced and tested, this process for cutting over active circuits can take up to 8 to 12 weeks (cutovers will take place during off hours) overtime will be required, this is a requirement for both stage 1 and stage 2 relocations. Please note that any time frame given, Start time, Duration of work can be affected by the DOT contractor, other utilities, permit applications (State or Municipality, if required), changes in scope of work, inclement weather, storm recovery, Frontier's workload, holidays and other emeregency situations. This is a forecast of construction day required and is not intended to be a schedule.

UTILITY WORK SCHEDULE Rev 3/2015

CTDOT Project Number: 098-101

Utility Company: Frontier Communications

Prepared By: M. Limauro Total Working Days: 30

Schedule

The following schedule identifies each major activity of utility work in sequential order to be performed by the utility or its contractor. The location of each activity of work is identified by the baseline stationing on the CTDOT plans. All activities identify the predecessor activity which must be completed before a utility work activity may progress. The duration provided is the number of working days required to complete the utility work activity based on historical information and production rates.

Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (working days)
5+00 TO 8+00	Place (3) temporary FTR poles and anchors.		5
3+00 TO 9+00	Place (2) temporary cables.	All utilities must have completed their relocation work.	4
3+00 TO 9+00	Relocate (2) fiber cables to temporary poles.		8
3+00 TO 9+00	Splice in temporary cables and cut out old cables.	All working lines must be cutover. See notes on Scope of Work in regards to	6
3+00 TO 9+00	Remove old cables and guying		5
5+00 TO 8+00	Remove (3) old poles and anchors		2

UTILITY WORK SCHEDULE Rev 3/2015

CTDOT Project Number: 098-101

Utility Company: Frontier Communications

Prepared By: M. Limauro Total Working Days: 30

Schedule

The following schedule identifies each major activity of utility work in sequential order to be performed by the utility or its contractor. The location of each activity of work is identified by the baseline stationing on the CTDOT plans. All activities identify the predecessor activity which must be completed before a utility work activity may progress. The duration provided is the number of working days required to complete the utility work activity based on historical information and production rates.

Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (working days)
5+00 TO 8+00	Place (3) permanent poles and anchors	All bridge work completed. Elevation to be within 6" of final grade.	5
3+00 TO 9+00	Place (2) permanent cables and guying	All utilities must have completed their relocation work.	4
3+00 TO 9+00	Relocate (2) fiber cables to permanent poles.		8
3+00 TO 9+00	Splice in permanent cables and cut out temporary cables.	All working lines must be cutover. See notes on Scope of Work in regards to	6
3+00 TO 9+00	Remove temporary cables and guying.		5
5+00 TO 8+00	Remove (3) temporary poles and anchors.		2

UTILITY WORK SCHEDULE Rev 3/2015					
CTDOT Pro	ject Numbe	r:	98-101	Town:	NORTH BRANFORD
-	•		ENT OF BRIDGE NO. 0	1127	
CTDOT Utilities Engineer: DEREK BROWN					
Phone:	(860)594-2	555		Email: derek.brown@ct.gov	
Utility Com	pany:	LIGHTOWE	R FIBER NETWORKS		
Prepared B	sy:	TERENCE J	CE J SHEA Date Prepared:		
Phone:	(203)649-3	905		Email:	tshea@lightower.com

Scope of Work

The following is a description of all utility work planned to be completed in conjunction with the CTDOT project. The narrative describes all work to be carried out by the utility or its contractor, including temporary and permanent work required by the project as well as any additional utility infrastructure work the utility intends on performing within the project limits during the construction of the project.

LIGHTOWER'S WORK WILL CONSIST OF SHIFTING A 96 FIBER CABLE TO NEW POLE LINE IN PHASE 1 OF THIS PROJECT. THIS WILL REQUIRE THE PLACEMENT OF STRAND ON TH NEW POLE LINE AND SHIFTING THE CABLE TO THE NEW STRAND. IN PHASE 2 THE CABLE WILL BE SHIFTED BACK TO FINAL POLE LOCATIONS.

Special Considerations and Constraints

The following describes the limiting factors that must be planned for in the scheduling and performance of the utility work. For example, restrictions on cut-overs, outages, limitations on customer service interruptions (e.g. nights, weekends, holidays), seasonal and environmental shutdown periods, long lead material procurements, etc..

PLEASE NOTE THAT ANY TIME FRAME GIVEN AS A START TIME OR DURATION OF WORK CAN BE AFFECTED BY MANY FACTORS INCLUDING, BUT NOT LIMITED TO, MAKE READY WORK, OTHER UTILITIES, PERMIT APPLICATIONS, CHANGES IN SCOPE, INCLEMENT WEATHER, HOLIDAYS AND EMERGENCY SITUATIONS.

	UTIL	ITY WORK SCHED	ULE Rev 3/2015	
CTDOT Project Numbe	er: <mark>98-101</mark>			
Utility Company:	LIGHTOWER FIBER NETWORKS			
Prepared By:	TERENCE J SHEA		Total Working Days	s: 3
		Schedule		
stationing on the CTDOT plans		hich must be completed before	utility or its contractor. The location of each activity of w a utility work activity may progress. The duration provide	
Location (Station to Station)	Description of Utility W	ork Activity	Predecessor Activity	Duration (working days)
PROJECT LIMITS	PHASE 1-PLACE STRAND AND SHIF	T CABLE (CATV COMPLETE	2
PROJECT LIMITS	PHASE 2- SHIFT CABLE		CATV COMPLETE	1

	UTILITY WORK SCHEE	NIIF Pov 2/2015	
CTDOT Project Numbe		70LL Rev 3/2013	
Utility Company:	LIGHTOWER FIBER NETWORKS		
Prepared By:	TERENCE J SHEA	Total Working Days:	0
тератса ву.	Schedule	Total Working Days.	U
stationing on the CTDOT plans	ies each major activity of utility work in sequential order to be performed by th All activities identify the predecessor activity which must be completed befor y work activity based on historical information and production rates.		
Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (working days)

rev. 5/20/2013 UTILITY WORK SCHEDULE						
CTDOT Project Number: 98-101 Town: North Branford			ford			
Project Description: Replacement of Bridge #01127 (Foxon Rd. Rte 80 over The Farm River)						
CTDOT Utilities Engineer: Derek J Brown						
Phone:	860-594-2	555		Email:	Derel	k.Brown @ct.gov
Utility Com	ipany:	Southern C	onnecticut gas Co.			
Prepared B	By:	Jim McCull	ough	Date Prepa	ared:	4/16/2017
Phone:	203-795-7	5-7790 Email: JMCullough@soconngas.com		gh@soconngas.com		
Scope of Work						
The following is a description of all utility work planned to be completed in conjunction with the CTDOT project. The narrative describes all						

work to be carried out by the utility or its contractor, including temporary and permanent work required by the project as well as any additional utility infrastructure work the utility intends on performing within the project limits during the construction of the project.

Install valves at either side of bridge to allow for isolated controll of gas main on bridge and tomporary bridge structure. (shut down required) locall temporary gas main on temporary bridge.

Install valves at either side of bridge to allow for isolated controll of gas main on bridge and temporary bridge structure. (shut-down required) Install temporary gas main on temporary bridge. Close valves on either side of bridge and abandon old gas main on old bridge to be demolished. Tie-in temporary gas main on temporary bridge and open valves on either side of bridge. Gas out main on temporary bridge and activate. Install gas main on new permanent bridge. Close valves on either side of bridge and abandon temporary gas main on temporary bridge. Tie-in new gas main on permanent bridge and open valves on either side of bridge. Gas out permanent main on new bridge and activate. Job Complete.

Special Considerations and Constraints

The following describes the limiting factors that must be planned for in the scheduling and performance of the utility work. For example, restrictions on cut-overs, outages, limitations on customer service interruptions (e.g. nights, weekends, holidays), seasonal and environmental shutdown periods, long lead material procurements, etc..

Rte. 80 is a major East- West feed in the SCG system. The shutdown timing for this job must be planned well in advance to allow SCG to plan the timing of other necessary shutdowns that will affect pressure and feed in the area.

UTILITY WORK SCHEDULE CTDOT Project Number: 98-101 Utility Company: Southern Connecticut Gas Co. Prepared By: Jim McCullough Total Calendar Days: 17

Schedule

The following schedule identifies each major activity of utility work in sequential order to be performed by the utility or its contractor. The location of each activity of work is identified by the baseline stationing on the CTDOT plans. All activities identify the predecessor activity which must be completed before a utility work activity may progress. The duration provided is the number of calendar days required to complete the utility work activity based on historical information and production rates.

Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (calendar days)
various	Excavate 4 test holes over gas main to detrmine location and depth	none	1
5+20 and 6+15	Cut in controll valves at either side of bridge. Gas main shutdown required.	none	4
2+90 to 3+75	Install temporary 8" steel gas main on temporary bridge and align tie-ins. (approx. 90')	none	5
2+85 and 3+75	Tie-in gas main on temporary bridge and abandon old gas main on old bridge. (shutdown required)	none	1
5+25 to 6+09	Install permanent 8" steel gas main on permanent bridge and align tie-ins. (approx. 90')	none	5
5+25 and 6+09	Tie-in gas main on permanent bridge and abandon gas main on temp. bridge. (shutdown required)	none	1

	UTILITY WORK SCHEDULE				
CTDOT Project Numbe					
	Southern Connecticut Gas Company				
	Jim McCullough	Total Calendar Days:	0		
,	Sche				
The following schedule identifies each major activity of utility work in sequential order to be performed by the utility or its contractor. The location of each activity of work is identified by the baseline stationing on the CTDOT plans. All activities identify the predecessor activity which must be completed before a utility work activity may progress. The duration provided is the number of calendar days required to complete the utility work activity based on historical information and production rates.					
Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (calendar days)		

rev. 5/20/2013		UTILITY WO	RK SCHEDULE		
CTDOT Project Nun	nber:	98-101	Town:	North Bran	nford
Project Description	: Bridge 13	127 on Foxon Rd			
CTDOT Utilities Eng	ineer:	Latoya Smith			
Phone: (860) 59	94-2533		Email:	lato	ya.smith@ct.gov
Utility Company:	United II	luminating			
Prepared By:	Fred Arn	old	Date Pre	pared:	5/26/2017
Phone: 203-499	9-3922		Email:	fred.a	arnold@uinet.com
		Scop	e of Work		
work to be carried out by to additional utility infrastructors. According to the U	ture work the uti	lity intends on perform	ing within the project lim	its during the cons	struction of the project.
According to the UI utilily plans, summitted we are going to install 1 poles and shift conductor on to new Frontier pole line. There is no temporary work in the current design. There are no outages assume for the completion of work.					
		Special Consider	ations and Constr	aints	
The following describes th restrictions on cut-overs, on environmental shutdown	outages, limitation	ns on customer service	interruptions (e.g. nights,		e utility work. For example, ys), seasonal and

Due to the business services, cutovers may require outages during non business hours. The estimate assumes that we have the labor resouces are availabe. Any guying require will be allowed by business and residentail customers is assumed. All Frontier poles have been place and tree and brush removal has been competed.

		UTILITY WORK SCHEDULE	
CTDOT Project Numbe	er: <mark>98-101</mark>		
Utility Company:	United Illuminating		
Prepared By:	Fred Arnold	Total Calendar Days: 3	

Schedule

The following schedule identifies each major activity of utility work in sequential order to be performed by the utility or its contractor. The location of each activity of work is identified by the baseline stationing on the CTDOT plans. All activities identify the predecessor activity which must be completed before a utility work activity may progress. The duration provided is the number of calendar days required to complete the utility work activity based on historical information and production rates.

Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (calendar days)
State work Zone	New pole placement	None	3
State work Zone	Shifting and reconducting to new poles (temp)	New pole placemet	3 week
State work Zone	Relocation of poles to permentant line	Construction competed	1 week
State work Zone	Shifting and reconducting to new poles (Perm)	Relocation of poles to permentant line	3 week

	UTILITY WORK SO	CHEDULE	
CTDOT Project Numbe	er:		
Utility Company:			
Prepared By:		Total Calendar Days:	0
	Schedule		
stationing on the CTDOT plans.	ies each major activity of utility work in sequential order to be performed by the . All activities identify the predecessor activity which must be completed before y work activity based on historical information and production rates.		
Location (Station to Station)	Description of Utility Work Activity	Predecessor Activity	Duration (calendar days)