

August 28, 2015

Mr. Christopher Bonsignore, P.E. Principal Engineer Environmental Compliance Section Bureau of Engineering and Highway Operations State of Connecticut Department of Transportation 2800 Berlin Turnpike, P.O. Box 317546 Newington, CT 06131-7546

Attention:

Adam Fox, P.E. / Roger Leveque, P.E.

Subject:

On-Call Asbestos, Lead, Air Quality & Demolition Compliance

Agreement No. 08.24-03(11)

HazMat Inspection - Bridge No. 01748, Mayflower St. over I-84, West Hartford, CT

ConnDOT Assignment No. 504-5077 ConnDOT Project No. 155-169 TRC Project No. 183572.5077.00710

### Dear Mr. Bonsignore:

TRC performed a limited survey for hazardous building materials associated with the planned rehabilitation of Bridge No. 01748 in West Hartford, Connecticut. Results of the survey identified lead paint to be present on the structural steel/metal bridge components (0.7- 16.5 mg/cm²) of Bridge No. 01748. Results obtained from TCLP waste stream sampling and analysis for leachable lead from the paint on the structural steel and metal bridge surfaces, characterized the paint waste stream at Bridge No. 01748 as EPA RCRA/CTDEEP hazardous waste (150 mg/l). Also, lead wool joints have been identified on the rain leaders of the bridge. Black drain pipes within the base of the abutments were sampled for asbestos content, and were found to contain asbestos. Other suspect materials such as expansion joint material, pipe wrapping, rocker/bearing pad cloth and pipe insulation were sampled and were found to contain no asbestos. No bird/pigeon guano accumulations were identified in accessible areas of Bridge No. 01748. Associated laboratory data, site map and photos are attached.

If you have any questions, please call TRC at (860) 298-9692.

Very Truly Yours,

TRC

Erik R. Plimpton, P.E., CHMM, CMC

Program Manager

EdulyBurke

E. Burke, P.E.

Engineer in Charge

				Lead Basec	d Based Paint Measurement Summary Table	urement	Summary 1	able					
					Account of Account and Account								
Device(s):	Niton XLP3	101-A (Serial #25	Niton XLP301-A (Serial #25555) X Ray Fluorescence (XRF)	e (XRF) Spectrum Analyzer	Analyzer								
Site:	CT DOT - B	ridge No. 01748,	CT DOT - Bridge No. 01748, West Hartford, CT										
Project #:	183572.5077.0710	7.0710											
Date(s):	2/19/2015		The same property and the same of the same										
Inspector:	Mike Kostru	Inspector: Mike Kostruba (Lead Inspector/RA #002207)	ctor/RA #002207)										
Number	Interior/	Location	Bridge #	Structure	Feature	Material	Color	Condition	Reading	Precision	Depth	Duration	Date/Time
	Exterior								(mg/cm2) (mg/cm2)	(mg/cm2)	Index	(sec)	
<b>v-</b>			Self Calibration									48.2	2/19/2015 10:48
2			0.0 Calibration						0.0	0.0	1.0	7.5	2/19/2015 10:54
က			0.7 Calibration						0.7	0.1	1.1	10.4	2/19/2015 10:58
4			0.7 Calibration						9.0	0.1	1.0	10.9	2/19/2015 10:59
5			3.5 Calibration						3.2	0.2	1.2	13.3	2/19/2015 10:59
ဗ	Exterior	W. Hartford	Bridge No. 01748	Metal bar fence		Metal	Brown/Orange Defective	Defective	13.4	2.5	1.7	3.5	2/19/2015 11:06
7	Exterior	W. Hartford	Bridge No. 01748	Metal bar fence		Metal	Brown/Orange	Defective	16.5	2.1	1.8	5.2	2/19/2015 11:06
ထ	Exterior	W. Hartford	Bridge No. 01748	Metal bar fence		Metal	Brown/Orange Defective	Defective	10.6	4.2	1.7	2.3	2/19/2015 11:06
o.	Exterior	W. Hartford	Bridge No. 01748	Cross beam		Metal	Grey	Defective	2.2	8.0	3.2	2.3	2/19/2015 11:54
10	Exterior	W. Hartford	Bridge No. 01748	Cross beam		Metal	Grey	Defective	16.2	2.3	2.6	4.6	2/19/2015 11:54
Ŧ	Exterior	W. Hartford	Bridge No. 01748	Girder		Metal	Grey	Defective	9.6	1.4	2.6	7.5	2/19/2015 11:56
12	Exterior	W. Hartford	Bridge No. 01748	Girder		Metal	Grey	Defective	9.1	1.3	2.0	8.1	2/19/2015 11:56
13	Exterior	W. Hartford	Bridge No. 01748	Girder		Metal	Grey	Defective	4.5	1.0	2.6	9.2	2/19/2015 11:57
14	Exterior	W. Hartford	Bridge No. 01748	Girder		Metai	Grey	Defective	13.1	1.4	2.5	9.2	2/19/2015 11:57
15	Exterior	W. Hartford	Bridge No. 01748	Girder		Metai	Grey	Defective	0.7	0.2	3.2	4.0	2/19/2015 11:57
16	Exterior	W. Hartford	Bridge No. 01748	Bearing		Metal	Grey	Defective	4.9	1.1	2.6	9.2	2/19/2015 12:00
17	Exterior	W. Hartford	Bridge No. 01748	Drain pipe		Metal	Grey	Defective	10.9	4.4	1.8	2.3	2/19/2015 12:06
18	Exterior	W. Hartford	Bridge No. 01748	Drain pipe		Metal	Grey	Defective	14.9	1.5	1.7	8.7	2/19/2015 12:21
19			0.0 Calibration						0.0	0.0	1.0	6.9	2/19/2015 14:17
20			0.7 Calibration						9.0	0.1	1.0	9.8	2/19/2015 14:18
21			3.5 Calibration						3.5	0.2	1.3	17.3	2/19/2015 14:18

80 Lupes Drive Stratford, CT 06615



Tel: (203) 377-9984 Fax: (203) 377-9952 e-mail: cet1@cetlabs.com

Client:

Mr. Erik Plimpton

TRC Environmental Consultants

21 Griffin Rd., North Windsor, CT 06095

### Analytical Report CET# 5020295

Report Date: February 24, 2015

Project: CTDOT, Bridge 01748, W Hartford

Project Number: 183572.5077.0710

Connecticut Laboratory Certificate: PH 0116 Massachussetts laboratory Certificate: M-CT903



New York Certification: 11982 Rhode Island Certification: 199 CET#: 5020295

Project: CTDOT, Bridge 01748, W Hartford

Project Number: 183572.5077.0710

### **SAMPLE SUMMARY**

The sample(s) were received at 24.5°C.

This report contains analytical data associated with following samples only.

Sample ID	Laboratory ID	Matrix	Collection Date/Time	Receipt Date
01	5020295-01	Solid	2/19/2015 12:30	02/20/2015

Analyte: TCLP Lead [EPA 6010C]

Analyst: SS

Prep: EPA 3005A-1311

Matrix: Extract

Laboratory ID	Client Sample ID	Result	RL	Units	Dilution	Batch	Prepared	Date/Time Analyzed	Notes
5020295-01	01	150	0.013	mg/L	1	B5B2103	02/21/2015	02/23/2015 16:53	

CET#: 5020295

Project: CTDOT, Bridge 01748, W Hartford

Project Number: 183572.5077.0710

Questions related to this report should be directed to David Ditta, Timothy Fusco, or Robert Blake at 203-377-9984.

Sincerely,

David Ditta Laboratory Director

Report Comments:

### Sample Result Flags:

- E- The result is estimated, above the calibration range.
- H- The surrogate recovery is above the control limits.
- L- The surrogate recovery is below the control limits.
- B- The compound was detected in the laboratory blank.
- P- The Relative Percent Difference (RPD) of dual column analyses exceeds 40%.
- D- The RPD between the sample and the sample duplicate is high. Sample Homogenity may be a problem.
- +- The Surrogate was diluted out.
- \*C1- The Continuing Calibration did not meet method specifications and was biased low for this analyte. Increased uncertainty is associated with the reported value which is likely to be biased low.
- \*C2- The Continuing Calibration did not meet method specifications and was biased high for this analyte. Increased uncertainty is associated with the reported value which is likely to be biased high.
- \*F1- The Laboratory Control Sample recovery is outside of control limits. Reported value for this analyte is likely to be biased on the low side.
- \*F2- The Laboratory Control Sample recovery is outside of control limits. Reported value for this analyte is likely to be biased on the high side.
- I- The Analyte exceeds %RSD limits for the Initial Calibration. This is a non-directional bias.

All results met standard operating procedures unless indicated by a data qualifier next to a sample result, or a narration in the QC report.

Complete Environmental Testing is only responsible for the certified testing and is not directly responsible for the integrity of the sample before laboratory receipt.

ND is None Detected at the specified detection limit

All analyses were performed in house unless a Reference Laboratory is listed.

Samples will be disposed of 30 days after the report date.

CET #: 5020295

Project: CTDOT, Bridge 01748, W Hartford

Project Number: 183572.5077.0710

### CERTIFICATIONS

Certified Analyses included in this Report

Analyte Certifications

EPA 6010C in Soil

Lead

CT,NY

Complete Environmental Testing operates under the following certifications and accreditations:

Code	Description	Number	Expires
CT	Connecticut Public Health	PH0116	09/30/2016
NY	New York Certification (NELAC)	11982	04/01/2015

Edition: September 2007 Supersede Previous Edition **Sday** Sday

3day 3day

48hr

NOTES

### CHAIN OF CUSTODY

WINDSOR, CONNECTICUT 06095

21 GRIFFIN ROAD NORTH

TURNAROUND TIME **大48hr** 可以下の一足以後 LAB ID#. 24hr 24hr **PARAMETERS** PROJECT NAME

RET SIGNED BOTHES

WHO KELLEK A CL SAMPLE LOCATION Silve cru Ral /Fer. 5 Samme2 INSPECTOR CBYB TYPE сомь TIME TELEPHONE (860) 298-9692 FAX (860) 298-6380 PROJECT NUMBER あるとなってい DATE SIGNATURE SAMPLE NUMBER FIELD

			and the second s			_
Relinquished by: (Signature)	Date:	Received by: (Signature)	Relinquished by: (Signature)	Date:	Received by: (Signature)	
		July 1.20-15/30 1/2		X-20-15		
(Printed)	Time:	(Printed)	0	Time:	(Pridted)	
んされておみ		KART VERGAMENT	ROBER PERCHAMA	160		
Remarks:		The state of the s		•	Page 1 of 1	
			- And			

TEMP 2 24.50

O'THO CHRO

21 GRIFFIN ROAD NORTH

WINDSOR, CONNECTICUT 06095 TELEPHONE (860) 298-9692

ASBESTOS BULK SAMPLING CHAIN OF CUSTODY

Edition: October 2009 Supersede Previous Edition

1- Cork like proportions intimation into pe Piperson tholand 3day Sday 28 3 45 TURNAROUND TIME 48hr 3day MATERIAL 24hr 48hr LAB ID #. 24hr Tell 8hr E m 1 TEM: PLM: 18 P 100 (IE PLM SERIES NEG) **LEW NX NOB 198'4** (%01> & %1< AI) PARAMETERS POINT COUNT X VAVLYZE BY LAYER X (w/ gravimetric reduction)
(POSITIVE STOP) **b**FW Eby 600/R93/116 (POSITIVE STOP) **b**FW Eby 600/B93/116 SAMPLE LOCATION Non Motherest an Anthurt mile Fastrals 9 PROJECT NAME south enc Bridge Oi CTDOT MayFlowe Then INSPECTOR CKAB TYPE COMP 0/10,502,507 581 TIME 1050 DATE FAX (860) 298-6380 PROJECT NUMBER 2 SIGNATURE NUMBER SAMPLE FIELD 0 6

Relinquished by: (Signature)	Date: Received by: (Signature) 2/19/15	Relinquished by: (Signature)	Date:	Received by: (Signature)	
(Printed) (Printed)	Time: (Printed) 1600	(Printed)	Time:	(Printed)	1
Remarks:		Condition of Samples:No Acceptable: YesNo Comments:		Page 1 of 7	

21 GRIFFIN ROAD NORTH

WINDSOR, CONNECTICUT 06095

TELEPHONE (860) 298-9692

ASBESTOS BULK SAMPLING CHAIN OF CUSTODY  $_{\infty}^{\mathbb{N}}$ 

453

LAB ID#.

Edition: October 2009 Supersede Previous Edition

3day 5day FIRZ-Sidewalk Asyrin TURNAROUND TIME 3day 48hr MATERIAL 24hr 48hr 24hr 8hr らかない EJAZ PLM: TEM: (IE DEW SERIES NEC) TEM NY NOB 198.4 (W0I> & %1< AI) PARAMETERS POINT COUNT **VANALYZE BY LAYER** PLM EPA 600/R93/116 (W/ gravimetric reduction) (POSITIVE STOP) (POSITIVE STOP) Sath SAMPLE LOCATION sooth Battmen Mile Fastrals 9. Bridge 01748 May Flow & 57 INSPECTOR PROJECT NAME CEVE TYPE COMP 0/20/2021265/ 1030-1245 TIME 19/15 DATE FAX (860) 298-6380 PROJECT NUMBER SIGNATURE SAMPLE NUMBER FIELD 2

Relinquished by: (Signature)	Date: Received by: (Signature) <sub>2</sub> /19/15	Relinquished by: (Signature)	Date:	Received by: (Signature)
(Printed) Refer trul 9	Time: (Printed) 1600	(Printed)	Time:	(Printed)
Remarks:	,	Condition of Samples: Acceptable: Yes Comments:	10	Page 1 of 7

Industrial Hygiene Laboratory 21 Griffin Road North Windsor, CT 06095 (860) 298-6308



### **BULK ASBESTOS ANALYSIS REPORT**

CLIENT: CT Department of Transportation

Lab Log #: 0045358

Project #: 183572.5077.0710

Date Received: 02/19/2015 Date Analyzed: 02/20/2015

Site: Bridge 01748, Mayflower Street, West Hartford, CT

### POLARIZED LIGHT MICROSCOPY by EPA 600/R-93/116

Sample No.	Color	Homogenous	Multi- Layered	Layer No.		ther Matrix Materials	Asbestos %	Asbestos Type
1	Brown	Yes	No	- w	60%	synthetic fiber	ND	None
2	Brown	Yes	No	** **	60%	synthetic fiber	ND	None
3	Black	Yes	No	** **	30%	cellulose	ND	None
4	Black	Yes	No		30%	cellulose	ND	None
5	Black	Yes	No		30%	cellulose	ND	None
6	Black	Yes	No		30%	cellulose	ND	None
7	Black	Yes	No		20%	synthetic fiber	ND	None
8	Black	Yes	No		20%	synthetic fiber	ND	None
9	Black	Yes	No		80%	cellulose	ND	None
10	Black	Yes	No		80%	cellulose	ND	None
11	Brown	Yes	No	* *		- ·	ND	None
12	Brown	Yes	No			T T	ND	None
13	Black	Yes	No	<del></del>			ND	None
14	Black	Yes	No			7 7 7	ND	None
15	Black	Yes	No				ND	None
16	Black	Yes	No				ND	None

Industrial Hygiene Laboratory 21 Griffin Road North Windsor, CT 06095 (860) 298-6308



Page 2 of 2 45358.CT-DOT.doc

### POLARIZED LIGHT MICROSCOPY by EPA 600/R-93/116

			Multi-	Layer No.	Other Matrix	Asbestos	Asbestos
Sample No.	Color	Homogenous	Layered		Materials	%	Туре

Reporting limit- asbestos present at 1% ND - asbestos was not detected Trace - asbestos was observed at level of less than 1% NA/PS - Not Analyzed / Positive Stop

Note: Polarized-light microscopy is not consistently reliable in detecting asbestos in floor coverings and similar non-friable organically bound materials. In those cases, negative results must be confirmed by quantitative transmission electron microscopy.

The Laboratory at TRC follows the EPA's Interim Method for the Determination of Asbestos in Bulk Insulation (1982), and the EPA recommended Method for the Determination of Asbestos in Bulk Building Materials (EPA/600/R-93/116), July 1993, R.L. Perkins and B.W. Harvey which utilizes polarized light microscopy (PLM). Our analysts have completed an accredited course in asbestos identification. TRC's Laboratory is accredited under the National Voluntary Laboratory Accreditation Program (NVLAP), for Bulk Asbestos Fiber Analysis, NVLAP Code 18/A01, effective through June 30, 2015. TRC is an American Industrial Hygiene Association (AIHA) accredited lab for PLM effective through October 1, 2014. Asbestos content is determined by visual estimate unless otherwise indicated. Quality Control is performed in-house on at least 10% of samples and the QC data related to the samples is available upon written request from the client.

This report shall not be reproduced, except in full, without the written approval of TRC. This report must not be used by the client to claim product endorsement by NVLAP or any agency of the U.S. Government. This report relates only to the items tested.

Wellem Reviewed by: **Date Issued** Amanda Parkins, Approved Signatory 02/20/2015

NT 16051

Analysis Type: Chatfield EPA N.O.B Qualitative

## Proscience Analytical Services, Inc.

22 Cummings Park, Woburn, MA 01801 Ph. 781-935-3212 Fax 781-932-4857 TEM Bulk Chain of Custody Record

Date: 02/20/15

C183572

TRCClient:

Client Job#:

183572.5077.0710

Client Job Ref./Loc.: CT DOT - Bridge 01748, Mayflower Street, West Hartford, CT

Relinquished by: Received by:

K. Williamson  $\rightarrow$  K. Williamson @trcsolutions.com  $\leftarrow (\mathcal{E}, \mathcal{E}, \mathcal{E},$ Report to:

M. Kostruba Samplers Name: <12 Hour Turn Around Time:

<24 Hour

5 Day

<3 Day

<48 Hour

							For Lab Use Only	
Client ID#	Lab ID#	#0	Description		Location	Acceptable on Receipt	Comments	
4	45358	58	Drain Pipe		See COC			
9	453.	58	Tar Paper					
8	45358	58	Pipe Wrap					
14	453.	58	Expansion Jo	int				
16	45358	58	Expansion Joint	int				
					*****			
100								
					- Address of the second			·,
			A TANAPATA					,
					A STREET, ST.			
	· ·							
For Lab Use Only	# Spies	Total	Client #	Batch #	Results I	Results Reported	Comments	
					<u></u>			
						-	Antidative and the second of t	_

# ProScience Analytical Services, Inc.

22 Cummings Park, Woburn, Massachusetts 01801 781-935-3212 ~ Fax: 781-932-4857 ~ E-Mail general@proscience.net

Client Project #:

183572.5077.0710 CT DOT- Bridge 01748, Mayflower Street, West Hartford, CT Client Reference:

C183572

₽O #

297 Client #: TRC Environmental Corp. (CT) Client Name:

NT 15051 NOB Batch: Method:

Laboratory Report

2/23/2015

Date Received:

2/25/2015 2/25/2015 Date Analyzed: Date of Report:

9	Q Pleis	Document	-0100	Initial		%	% Asbestos Types	os Type	S		% Other	%	%	Total %	Total %   Analyzed /	Preped /
A P	riela 10	nescubnon	5000	Weight	SHR	AMO	ACT	CRO	ANT	TRE	Non-asb. Organic Carb.	Organic		Asbestos	Charged	Charged
NT114561 4	47	4" Diameter Black Drainpipe		.2540	1.17	.oo	8.	8.	9.	8.	3.51	77.64	17.68	1.17	Yes	No
NT114562 6		Black Tar Paper Pipe Wrap		.1731	8.	8.	8.	90.	8.	8	19.41	74.00	6.59	QN	Yes	So
NT114563 8	3	Teflon Tape Pipewrap with Black Tar Layer		.1976	.oo	96.	99,	99.	8.	8	18.87	78.09	3.04	ND	Yes	No
NT114564 14	4	Sidewalk Expansion Joint Material, Black		.1185	99.	96.	8.	99.	8	8	21.86	66.92	11.22	ND	Yes	N <sub>O</sub>
NT114565 16	91	Roadway, Black Expansion Joint Material		.1506	00.	90.	00.	90.	8.	8	27.09	64.61	8.30	QN	Yes	No

### Comments:

Key: CHR = Chrysotile AMO = Amosite CRO = Crocidolite ACT = Actinolite TRE = Tremolite ANT = Anthophyllite TR = Trace = < 1% ND = None Detected

Aimee Cormier, Analyst


### Bridge No. 01748 (Project No. 155-169): Mayflower Street over Interstate 84

This project involves the rehabilitation of Bridge No. 01748, which carries two lanes of Mayflower Street in each direction over Interstate 84 (I-84). Bridge No. 01748 is a two-span, continuous steel, multi-girder superstructure consisting of a reinforced concrete deck with a bituminous overlay and membrane waterproofing. The structure is supported by reinforced concrete abutments and a single pier. The existing structure has a maximum span length of 134 feet with an overall length of 260 feet. The curb-to-curb width is 40 feet, which is consistent with the approach roadway, and the out-to-out deck width is 53.7 feet. The structure has skew angle of 38 degrees with respect to I-84 below. Concrete sidewalks are located on both sides of the bridge measuring 5 feet 7 inches wide each. The estimated 2011 Average Daily Traffic (ADT) on the bridge is 3,600 vehicles, while the estimated 2012 ADT on I-84 at the project site is 120,700 vehicles.

The bridge is deemed structurally deficient due to the superstructure rating of "4" and functionally obsolete due to the existing minimum vertical clearance over I-84. The substandard structure rating is due to the poor condition of the superstructure steel and paint with section losses in critical areas. The sliding bearings at the abutments have impacted rust with gaps between plates, while the fixed bearings at the pier exhibit areas of peeling paint with rust.

The proposed rehabilitation consists of replacing the existing superstructure with a two-span, continuous, high performance weathering steel superstructure with steel plate girders. The minimum vertical clearance over I-84 is proposed to be 16 feet 3 inches. The substructure will also need to be modified in order to accommodate the new plate girders and raised roadway profile. The pier will be partially infilled with new concrete to ensure the structural stability of the new superstructure. Additionally, the existing abutments and piers will be patched as necessary. The existing bridge conduits as well as gas and water pipes will be shifted, as necessary, during construction. The existing approach guide railing will be replaced with Type R-B 350 metal beam rail and will be attached to the new parapets. Additionally, the chain link safety fence will be replaced along the deck parapets with a 7-foot high curved top fence system.

The existing superstructure will be replaced using stage construction. A 14-foot travel lane will be maintained to accommodate alternating one-way traffic controlled by temporary signalization. During Stage 1, traffic will use the west side of the existing structure while the east side is being constructed. During Stage 2, traffic will shift to the newly constructed east side so the remainder of the structure can be built. Pedestrian traffic will be maintained at all times, using the sidewalk adjacent to the travel lane. Access to Elmhurst Street from Mayflower Street will be closed at the project site during Stage 1 and access to Boswell Road from Mayflower Street will be closed at the project site during Stage 2. Construction is anticipated to begin in the spring of 2016 and be completed by late fall of 2016. The total construction duration is approximately 9 months.



SHEET NO. \_\_\_\_\_ OF \_\_\_\_ PROJECT NO. Results you can rely on SUBJECT Bridge 0 7148-My How CCHK'D Esmi SEDM2 EJM3 PROPT S E PRFT VOO





