

# PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab</b>							
1	084413- EFCO as a Manufacturer	Architectural	Architectural Resources Cambridge / Ray Paradis	12/21/15		OPE	18
<b>Response for: Spec Section 084413; Is EFCO an acceptable manufacturer for spec section 084413, Glazed Aluminum Curtain Walls?</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
12/23/15	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	EFCO is NOT an approved alternate manufacturer. Please provide 1 of the 3 manufacturers listed in Section 084413-2.01-A.	12/23/15			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/23/15	Fusco Corporation / Carrie Riera	Spec Section 084413;  Is EFCO an acceptable manufacturer for spec section 084413; Glazed Aluminum Curtain Walls?	12/28/15		12/23/15		
12/23/15	SVIGALS & PARTNERS LLP / Doug Lovegren	Spec Section 084413;  Is EFCO an acceptable manufacturer for spec section 084413; Glazed Aluminum Curtain Walls?	12/28/15		12/23/15		
12/23/15	Architectural Resources Cambridge / Ray Paradis	Spec Section 084413;  Is EFCO an acceptable manufacturer for spec section 084413; Glazed Aluminum Curtain Walls?	12/28/15		12/23/15		
2	Demo Dumpsters Scope Inquiry		Fusco Corporation / Carrie Riera	12/21/15	12/21/15	OPE	18
<b>Response for: The General Trades scope gives ALL the dumpsters to the General Trades package, including dumpsters required for demolition work</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	The General Trades contractor shall exclude dumpsters meant for demolition. Demo Contractors shall include dumpsters for the demolition activities. Demo contractors shall quantify the number of dumpsters included within their bid.	12/21/15			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/23/15	Fusco Corporation / Carrie Riera				12/21/15		
12/23/15	Architectural Resources Cambridge / Ray Paradis				12/21/15		
3	Corner Guard Location Inquiry		Fusco Corporation / Carrie Riera	12/21/15	12/21/15	OPE	18
<b>Response for: Drawing A-1 1.2B &amp; A-9.0.0:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	A-9.0.0 does not indicate to locate corner guards at ALL exposed GWB corners.  Kindly install corner guards where graphically indicated on the floor plans only.	12/21/15			
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera		12/21/15			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/22/15	Fusco Corporation / Carrie Riera				12/21/15		

# PM Request For Information Log

**Projects: 2730- - 2730-    RFI Type: All    RFI's: All**  
**Include Final Status**

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
4	HM Frame & Door Scope Inquiry		Fusco Corporation / Carrie Riera			OPE	
<b>Response for: Refer to drawing A-5.0.0.</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	Provide new hardware only. Existing HM frame and door to remain.			12/21/15	
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera					
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera					
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/22/15	Fusco Corporation / Carrie Riera						
5	Door type TGP Inquiry		Fusco Corporation / Carrie Riera			OPE	
<b>Response for: Reference drawing A-5.1.0.</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	Both openings are interior aluminum storefront- refer to drawings A7.0.4/4 and A5.1.1/3.				
12/21/15	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	The curtainwall subcontractor shall provide these openings.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/22/15	Fusco Corporation / Carrie Riera						
6	SF Frames Material SF1-SF17		Architectural Resources Cambridge / Ray Paradis	12/22/15		OPE	17
<b>Response for:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/22/15	Architectural Resources Cambridge / Ray Paradis						
7	Communications Junction Box Quantity Inquiry		Architectural Resources Cambridge / Ray Paradis	12/23/15		OPE	16
<b>Response for: 1. Drawing appears to be missing conduit runs that are shown on the overall drawing T-1.0.0. Please clarify.</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Pull boxes shall be placed where required due to bends no greater than 100 feet between pull boxes. Coordinate route in field. Pull box size shall be 36"x36"x8".				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/23/15	Architectural Resources Cambridge / Ray Paradis						

# PM Request For Information Log

**Projects: 2730- - 2730-    RFI Type: All    RFI's: All**  
**Include Final Status**

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
8	Ladder Tray Inquiry		Architectural Resources Cambridge / Ray Paradis	12/23/15		OPE	16
<b>Response for:</b> On drawings T-4 0.1 and T-4 0.2 it appears the TR rooms are missing the ladder tray. Please clarify the intent. Please provide sizes.							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. Required ladder tray is called out in telecommunication specification 270510 section 2.13. Addendum #1 will provide TR ladder rack layout.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/23/15	Architectural Resources Cambridge / Ray Paradis						
9	Polypropolyne Scope Inquiry	Plumbing	Architectural Resources Cambridge / Ray Paradis	12/25/15		OPE	14
<b>Response for:</b> Refer to spec section 221130, Part 2;							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Yes polypropolyne shall be used on all new installations and the other materials shall be used for tie-ins to existing.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/28/15	Architectural Resources Cambridge / Ray Paradis						
10	Solder Joint vs. Brazed Joints Inquiry	Plumbing	Architectural Resources Cambridge / Ray Paradis			OPE	
<b>Response for:</b> Refer to spec section 232000 section 2.02;							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Yes 95/5 solder joints can be used in lieu of brazed joints for hot and chilled water piping 2" and smaller.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/30/15	Architectural Resources Cambridge / Ray Paradis						
11	AV Scope of Work Inquiry	Electrical	Architectural Resources Cambridge / Ray Paradis	12/28/15		OPE	11
<b>Response for:</b> Referencing Bid Package 27.0- the telecom line item #11 calls for the telecom contractor to coordinate with the AV contractor. I do not							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
12/30/15	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. AV drawings and specifications will not be issued. There isn't an AV package. Disregard any reference to an AV package. 2. All projectors, projection screens and monitors will be Owner furnished, contractor installed. General trades contractor owns installation of blocking in walls where shown on contract documents (refer to interior elevations as well). 3. Electrician owns all wiring, conduit, backboxes for these devices.	12/28/15			
12/30/15	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis					
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/30/15	Architectural Resources Cambridge / Ray Paradis						

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
12	AV Scope of Work Inquiry	Electrical	Fusco Corporation / Carrie Riera	12/30/15		OPE	9
<b>Response for: Bid Package 27.</b>							
Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd			
12/30/15	43096 Fusco Corporation / Carrie Riera		1. There arent any AV drawings or specifications. All projectors, projection screens and monitors are to be provided by the Owner and installed by the contractor. Blocking for said equipment is by the general trades contractor.				
12/30/15							
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
12/30/15	Fusco Corporation / Carrie Riera		01/08/16				
13	Mercury Lamps, Duct Smoke & Heats Scope and R6 Fixtures Inq	Electrical	Architectural Resources Cambridge / Ray Paradis	12/29/15		OPE	10
<b>Response for: Refer to Bid Package Scopes, Drawings E2.1.2A and E2.1.3B;</b>							
Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd			
12/30/15	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. The electrical contractor is responsible for the removal of the bulb(s) from the fixtures and packaging of bulb(s) for demolition. The demo contractor would dispose of the bulbs under the guidance and direction of the Owner. (Most likely there is a plan in place with UCONN). 2. All smokes and heats will be provided and installed by the Fire Alarm subcontractor/bid package 26.1. Please disregard any indication that this is by the Electrician/bid package 26.0. 3. Heats are to be provided and installed by the Fire Alarm subcontractor/bid package 26.1. Please disregard any indication that this is by the Electrician/bid package 26.0. 4. The Electrical contractor/bid package 26.0 owns all conduit, back boxes and pull strings for data. The Communications contractor/bid package 27.0 owns the coverplates and wiring for data. The Electrical contractor/bid package 26.0 shall provide all conduit, back boxes, wiring and coverplates at outlet and switch locations. 5. Confirmed. The WAP equipment, power and wiring is provided by the Communication contractor/bid package 27.0. 6. Drawing E-2.1.2A identifies (4) new exits signs. (Darker boxes are column enclosures). 7. The R6 fixtures shown are NEW. Refer to A-8.1.3.B which shows the fixtures in a new ceiling. 8. TBD (by ARC).	12/29/15			
12/30/15	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	8. a. "S1" fixtures indicated on the Architectural drawings are equal to "F1" fixtures on the electrical drawings. 8. b. "R8" fixtures indicated on the Architectural drawings are equal to "R1" fixtures on the electrical drawings.	1/4/16			
1/4/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera					
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
01/07/16	Architectural Resources Cambridge / Ray Paradis		01/08/16				

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
14	Roof Loading Capacities Confirmation Inquiry	Structural	Architectural Resources Cambridge / Ray Paradis	12/30/15	12/30/15	OPE	9
<b>Response for:</b> Reference Haakon email dated 12/30/15:							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/4/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	The AHU loading was analyzed supported on the existing structure and the structure is adequate. That is the reason why the steel framing aligns with the existing concrete structural columns.	1/4/16			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
12/30/15	Architectural Resources Cambridge / Ray Paradis				12/30/15		
15	Panel Clarification & Schedules, Routing for Risers	Electrical	Architectural Resources Cambridge / Ray Paradis			OPE	
<b>Response for:</b> Refer to Dwg. E-1.1.0B, E-6.0.1							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/5/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	7. Motor controllers/starters to be supplied by motor supplier (BP 23), installed by (BP 23) and wired by (BP 26).	12/31/15			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/05/16	Architectural Resources Cambridge / Ray Paradis				12/30/15		
16	Temporary Roof Protection	Architectural	Architectural Resources Cambridge / Ray Paradis			OPE	
<b>Response for:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/04/16	Architectural Resources Cambridge / Ray Paradis				12/30/15		
17	Roof Core Cut Size Inquiry for Demo		Architectural Resources Cambridge / Ray Paradis			OPE	
<b>Response for:</b> Can you provide core cut information for both Penthouse roofing assembly and Courtyard roofing assembly for all materials that require							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Roof coring indicated stone ballast over a slip sheet over an EPDM and rigid insulation system on top of 2 layers of felt wet mopped on top of light weight (with roof pitch) over a flat structural concrete roof. Demolition will remove everything down to the light weight concrete layer (leaving roof pitch intact). Refer to the demolition drawings for scope of light weight concrete removal in specific areas. For information regarding the courtyard roofing assembly, please refer to the original construction documents.	12/30/15			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Req'd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/04/16	Architectural Resources Cambridge / Ray Paradis				12/30/15		

# PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
18	Qty. Patch Cables, Racks, Wire Basket Tray Inquiry	Electrical	Architectural Resources Cambridge / Ray Paradis	01/04/16	01/04/16	OPE	4

**Response for:** 1. Per 2.05 and 2.06, spec calls for fiber and copper patch cables but there are no quantities. Please provide quantities.

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/4/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	4 Yes, BP#26 provides floor poke thru boxes throughout project.	1/4/16
1/7/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	1 Contractor is responsible for all quantities per drawings and specifications. 2. Contractor is responsible for all quantities per drawings and specifications. 3. Wire basket tray is not required.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/04/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

19	Testing & Balancing Inquiry	Mechanical	Architectural Resources Cambridge / Ray Paradis	01/04/16	01/04/16	OPE	4
----	-----------------------------	------------	---	----------	----------	-----	---

**Response for:** Refer to spec 230593:

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/4/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. No pre-con testing is required. 2. See attached Wings testing and balancing survey of existing conditions dated 4/17/15 and also in Addendum 1. 3. The mechanical contractor will provide the sheaves as necessary. 4. Yes Fusco will witness the duct leak testing performed by the TAB contractor	1/4/16

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/04/16	Architectural Resources Cambridge / Ray Paradis		01/11/16		01/04/16

20	Millwork Questions	Architectural	Architectural Resources Cambridge / Ray Paradis	01/04/16	01/04/16	OPE	4
----	--------------------	---------------	---	----------	----------	-----	---

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/05/16	Architectural Resources Cambridge / Ray Paradis		01/11/16		01/04/16

21	Floor Slab Loads Inquiry	Civil	Architectural Resources Cambridge / Ray Paradis	01/04/16		OPE	4
----	--------------------------	-------	---	----------	--	-----	---

**Response for:** Please provide the floor loads for all work areas.

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/4/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	See attached dwg. S44 for live load schedule. Also attached are the existing drawings for the C building.	1/4/16
1/5/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	Please refer to FUSCO FTP site for drawings. The file is too large to email. Passwords were emailed 1/5/16.	1/4/16

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd

# PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
01/05/16	Architectural Resources Cambridge / Ray Paradis						
22	Glazing/Storefront Inquiries	Architectural	Architectural Resources Cambridge / Ray Paradis	01/04/16	01/05/16	OPE	4

**Response for:** Refer to spec section 081216, drawings A5 1.0, A5 02.

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/5/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. General Trades provides section 081216. NO sliding glass is in spec 081216. ARC is this supposed to be sliding glass? 2. Arc? 3. All glass in millwork by millwork sub BP 6.1. 4. Arc? 5. This is a Rated storefront see 3/A7 01 and 1, 7, 13/A5 20. 6. Arc?	1/5/16
1/7/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	4. Refer to door schedule for head and jamb details indicated for each storefront type as shown on A-5.0.2. Basis of design TGP Fireframe Series. For head and jamb details shown on A-5.1.1 where 60 minute frames are noted, dimensions are 2"x4-3/8". Where 120 minute frames are noted, dimensions are 2"x5-3/4".	
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	2. 18-HM, 20+21- Aluminum. 4. Refer to door schedule for head and jamb detail. Typically 2"x4-3/8" for 60 minute frames and 2"x5-3/4" for 120 minute frames. Also refer to specs for basis of design TGP Fireframes Series. 6. Film size area is 36'-0" wide x 9'-0" high= 324 sq ft.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/07/16	Architectural Resources Cambridge / Ray Paradis		01/07/16		01/05/16
23	480v/3Ph Power requested for Construction	Architectural Resources Cambridge / Ray Paradis			OPE

**Response for:** Subcontractors require the project provides 480v/3Ph power per phase per floor. Please confirm this is available as the client is provid

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Depending on how much and how many but normally not a problem.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/05/16	Architectural Resources Cambridge / Ray Paradis				
24	Flooring Removal Scope	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE

**Response for:** In the stairwells, what is meant by flooring removal?

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/5/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. Locations that call for abatement within stairwells will require the existing flooring to be removed in the process of abating the areas indicated. (BP 2.0 owns abatement and removal of flooring). 2. Further clarification will be found in Addendum 1, (January 8, 2016).	1/5/16

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/05/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

# PM Request For Information Log

Projects: 2730- - 2730-    RFI Type: All    RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
25	Protection of Escalators Inquiry		Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for: What trade protects the escalators?</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/5/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	The demolition contractor (BP 2) is responsible for protecting the escalators.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/05/16	Architectural Resources Cambridge / Ray Paradis		01/07/16		01/04/16		
26	Rug Removal at Entry Inquiry		Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for: In section C entry, are we only removing rugs where we are asked to remove the existing flooring?</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/5/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	All flooring in the lobby is to be removed per the contract documents. However, the demolition is phased. There is a temporary entrance being constructed and using existing carpeting that would be removed prior to the turnover of phase 1. The boundaries of the temporary lobby can be found on the logistics plans titled 'phase 1- Main floor' colored in yellow.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/05/16	Architectural Resources Cambridge / Ray Paradis				01/04/16		
27	Scope Inquiry for Demo in Basement		Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/05/16	Architectural Resources Cambridge / Ray Paradis				01/04/16		
28	Elevator Demolition Scope Clarification		Fusco Corporation / Carrie Riera		01/04/16	OPE	
<b>Response for: What trade is responsible for the elevator demolition?</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>	<b>Date Rcvd</b>			
1/5/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	The General Trades subcontractor (BP 6.0) is responsible for any demolition within the elevators (as BP 6.0) replace the finishes).				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/05/16	Fusco Corporation / Carrie Riera				01/04/16		

## PM Request For Information Log

Projects: 2730- - 2730-    RFI Type: All    RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
29	Coring Clarification		Fusco Corporation / Carrie Riera		01/05/16	OPE	
<b>Response for: What trade is responsible for coring?</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
1/5/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	The contractor responsible for the installation owns their own coring. All floors to be xrayed prior to coring.			1/5/16	
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>			<b>Date Rcvd</b>
01/05/16	Fusco Corporation / Carrie Riera						01/05/16
30	AHU Skin Material, Louvered Screen Inquiry	Mechanical	Architectural Resources Cambridge / Ray Paradis		01/05/16	OPE	
<b>Response for:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>			<b>Date Rcvd</b>
01/05/16	Architectural Resources Cambridge / Ray Paradis						01/05/16
31	Outdoor Air Damper Qty. Clarification for AHU's	Mechanical	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>			<b>Date Rcvd</b>
01/06/16	Architectural Resources Cambridge / Ray Paradis						01/04/16
32	Projection Screen Supports Inquiry	Architctural	Architectural Resources Cambridge / Ray Paradis		01/05/16	OPE	
<b>Response for: Please provide detail and locations for the supports for the projection screens.</b>							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>			<b>Date Rcvd</b>	
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Per RFI-11 response, contractor to own cabling, power, data, conduit, back boxes, blocking and mounting heights. Acenotech will submit the AV drawings for the remaining of the projectors, screens, mounts, specialty boxes, and wiring diagrams for the conference rooms. AV package TBD.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>			<b>Date Rcvd</b>
01/06/16	Architectural Resources Cambridge / Ray Paradis						01/05/16

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
33	Lead Tempered Glass Clarification	Architectural	Architectural Resources Cambridge / Ray Paradis		01/05/16	OPE	

**Response for:** 1. Please confirm door and frame at doors 2046B and 2135B are by section 081216

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera		
1/7/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	1. No. Section 084413 is storefront. 2. A 7.6.2 are one lite wide by full height film per elevation 10 & 11. Refer to glass @ room CM091A1.1.2D and are correct as shown. 3. No a hoist will not be provided by others. 4. SUPPLY LEADED LAMINATED GLASS FOR LOCATIONS SAFETY GLAZING IS REQUIRED. TYPICALLY COMES AS ONE LAYER OF 7mm THICK LEADED GLASS, 1.5mm THICK LAMINATE AND 4mm THICK PIECE OF CLEAR FLOAT GLASS. TOTAL THICKNESS COMES TO 1/2in.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/07/16	Architectural Resources Cambridge / Ray Paradis				01/05/16
34	HM vs. Aluminum Frames Clarification	Architectural	Architectural Resources Cambridge / Ray Paradis	01/04/16	OPE

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16
35	HM Head & Jamb Detail Conflicts	Architectural	Architectural Resources Cambridge / Ray Paradis	01/04/16	OPE

**Response for:** 1. Doors GEL8 and 2EL10 are listed as type HM3 aluminum frames on dwg. A5.1.0 The head and jamb detail (10/A5.2.0 and 4/A5.2

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	#1. Hollow Metal. #2. Hollow Metal.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/07/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
---------	---------	------------	----------------------	-----------	------------	--------	----------------

Project: 2730- UCHC Clinical Lab - continued

36	HM5 Frame Type Clarification	Architectural	Architectural Resources Cambridge / Ray Paradis			OPE	
----	------------------------------	---------------	---	--	--	-----	--

**Response for:** 1. Type HM5 frames are shown as hollow metal lead lined on A5.1.0 but the head and jamb details 11/A5.2.0 and 5&6/A5.2.0 show th

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	FRAMES ARE ALUMINUM AS INDICATED ON DETAILS. FRAME HEAD AND JAMB DETAIL REFERENCES AS SHOWN ON THE DOOR SCHEDULE GOVERN FRAME TYPE (i.e. HM vs. ALUMINUM).	
1/7/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	GEN. TRADES CONTRACTOR (BP 6.0) OWNS LEAD LINED ALUMINUM MATERIAL AND INSTALLATION.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/07/16	Architectural Resources Cambridge / Ray Paradis				

37	D/F/H Clarifications	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
----	----------------------	---------------	---	--	----------	-----	--

**Response for:** 1. The door schedules seem to have a 'remarks' column with door notes referenced at some doors but these notes cannot be found on

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/6/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. ARC? 2. ARC? 3. A5.1.0 shows HM1b and HM2b as aluminum not HM. Head and jamb also call for HM. 4. M186 is aluminum per A1.1.2C. ARC to respond to rest of question. 5. BP 8 Glazing owns hardware in aluminum openings. 6. ARC?	
1/6/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis		
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. Disregard numbered keynotes in the remarks column. All relevant information will be provided through a written note or through a spec. Add remark- Door 2011E to be provided with 3/4" undercut. 2. Frames are aluminum as indicated on details. Frame head and jamb detail references as shown on the door schedule govern frame type (i.e. HM vs. Aluminum). 3. "b" sub-type frames are HM. 4. M186 should be TGP storefront, M216B= existing door, new hardware as scheduled. M255= new door and frame, type 'A' door. M262= existing door, new hardware as scheduled. M293= existing door, new hardware as scheduled. 6. Disregard hardware sets designated with a letter. Doors below to be provided with the sets identified in the spec: 2011A, B, C, D= set #2.0, 2011E= set #8.0, 2007B + 2047= set #13.0.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/07/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
38	Appliances Inquiry	Architectural	Fusco Corporation / Carrie Riera		01/04/16	OPE	
<b>Response for:</b> Elevation 12/A7.4.0 indicates a countertop icemaker and an undercounter refrigerator. However, neither appliance is listed in appliance schedule.							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>		<b>Date Rcvd</b>		
1/6/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	These appliances are purchased by the Owner and delivered to the site. Once on site the General Trades sub (BP 6.0) will take off of truck and install.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/06/16	Fusco Corporation / Carrie Riera				01/04/16		
39	Floor Slab Demo Procedure Inquiry	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b> In areas where floor slabs are being removed will areas under them be occupied and will we be able to dispose of debris on that floor below?							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>		<b>Date Rcvd</b>		
1/6/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	At elevated slabs (shafts/chases- S-1.1.3D, S1.1.1D, vestibule at main entrance S1.1.2C, and the bridge) dropping the slab to a floor below is acceptable. It appears as if all areas are 'unoccupied'. Please note a slab cur needed for new fountain on A1.1.1C/P2.1.1C.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16		
40	Tack Board Clarification	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b> Elevation 4/A7.4.0 indicates a 4'-0"x4'-0" tack board with 'sealed wood frame' typical at the east wall of exam rooms, however, no such detail is shown.							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>		<b>Date Rcvd</b>		
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Substitute what is shown on the elevation and provide TB-1 as noted on the finish legend as typical at Multi-Specialty exam rooms. Also include one TB-1 tackboard in all Clinical Research and Cardiology rooms.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16		
41	GFRC Panel Finish Inquiry	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b> Reference spec 034900.							
<b>Date Sent</b>	<b>From Firm / From Contact</b>	<b>To Firm / To Contact</b>	<b>Response</b>		<b>Date Rcvd</b>		
1/6/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Yes. The courtyard notes call for new panels to match the color of the existing. Please to match the aggregate as well.				
<b>Distribution:</b>							
<b>Date Sent</b>	<b>Sent To Firm / Contact</b>	<b>Information Requested</b>	<b>Date Reqd</b>	<b>Distribution Response</b>	<b>Date Rcvd</b>		
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16		

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
42	2" Sanitary Line Clarification	Plumbing	Architectural Resources Cambridge / Ray Paradis		01/06/16	OPE	

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/06/16

43	Acoustical Ceiling BP Clarification		Fusco Corporation / Carrie Riera	01/04/16	OPE
----	-------------------------------------	--	----------------------------------	----------	-----

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Fusco Corporation / Carrie Riera				01/04/16
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

44	Utility Panels Detail	Structural	Architectural Resources Cambridge / Ray Paradis	01/05/16	OPE
----	-----------------------	------------	---	----------	-----

**Response for:** Please provide a detail for the ceiling service utility panels that are in the metal fabrications spec 2 12A. Provide a cut from where this

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Light gage steel framing and supports for ceiling utility panels to be means and methods. Typically, this is coordinated with shop drawing review, selected manufacturers recommendations and coordinated in the field.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/05/16

45	Steel Truck Frame Steps Inquiry	Structural	Architectural Resources Cambridge / Ray Paradis	01/05/16	OPE
----	---------------------------------	------------	---	----------	-----

**Response for:** Please provide a detail for the steel truck frames steps if any are required. Also provide the quantity required. (These appear in the m

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Reference details 1 and 2 on A2.0.12. These stairs to be provided at the roof level to access CP007, CP008 and CP009.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/05/16

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
46	Cable Terminations Inquiry	Technology	Architectural Resources Cambridge / Ray Paradis		12/31/15	OPE	

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				12/31/15

47	Metal Wall Louver Sizes	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
----	-------------------------	---------------	---	--	----------	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/04/16

48	Sustainable Design Requirements	Architectural	Architectural Resources Cambridge / Ray Paradis		01/06/16	OPE	
----	---------------------------------	---------------	---	--	----------	-----	--

**Response for:** 1. Please provide specification section 018113 Sustainable Design Requirements, which is missing from Volume I specs but is referen

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	3. Wall types F, M, MX are existing wall types. Work for these wall types should include areas of infill in ETR walls and that infill should match existing construction.	

1/8/16	43096 Fusco Corporation / Carrie Riera	99804 Architectural Resources Cambridge / Ray Paradis	<p>Wall type X01 refers to ETR walls that need to meet 1HR rated construction requirements. Work pertaining to this wall type include verification that the existing walls meet those rated construction requirements and if they do not, they need to be remediated to meet those requirements.</p> <p>1. Spec section 018113 is deleted, this is not in this project.</p> <p>2. Gen. Trades contractor (BP6 0) owns top of wall at drywall partitions; caulking at expansion and construction joints in drywall; caulking at HM frames; caulking at joints where dissimilar materials meet. Excludes paint caulking and millwork or other similar conditions. Masonry contractor (BP 4) owns caulking within masonry wall assemblies.</p> <p>3. Subcontractors to exclude remediation at existing walls shown to remain as quantities are not available for bidding purposes.</p>	
--------	--	---	---	--

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd
01/08/16	Architectural Resources Cambridge / Ray Paradis				01/06/16

# PM Request For Information Log

Projects: 2730- - 2730-    RFI Type: All    RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
49	Cabling at Closet C1 LV1	Electrical	Architectural Resources Cambridge / Ray Paradis		01/06/16	OPE	

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/06/16
50	Panel Schedule for Penthouse	Electrical	Architectural Resources Cambridge / Ray Paradis	01/06/16	OPE

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/06/16	Architectural Resources Cambridge / Ray Paradis				01/06/16

# PM Request For Information Log

Projects: 2730- - 2730- RFI Type: All RFI's: All  
Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
Project: 2730- UCHC Clinical Lab - continued							
51	Misc. General Trades Inquiries	Architectural	Architectural Resources Cambridge / Ray Paradis			OPE	

# PM Request For Information Log

Projects: 2730- - 2730- RFI Type: All RFI's: All  
Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
Project: 2730- UCHC Clinical Lab - continued							

Response for: 1. Bid Form "B" Labor Rates Will a blank form of Exhibit B be issued?

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

# PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	<ol style="list-style-type: none"> <li>1. Yes.</li> <li>2. Equipment Screens are shown on H-4.0.1.B. Graphically you can see this on A-1.0.6.</li> <li>3. Yes.</li> <li>4. Yes.</li> <li>5. Yes.</li> <li>6. During the prebid walkthrough on 12/29/15, we demonstrated the challenges with accessing floors 1 and 2 and the distances to/from the dumpsters. Gen. Trades BP 6.0 shall construct 1). Stairs/scaffolding on main (along the exterior curve of the building) to 1st and 2nd floors per phase for accessibility. 2). Gen. Trades shall install and maintain garbage chutes from scaffolding (serving floors 1&amp;2) to dumpsters located in parking lots. 3). Gen. Trades will construct a loading dock at each phase which will climb over the existing planters and access (2) dumpsters per phase. Refer to logistics plans for further information. The trees need to be protected by the stairs/scaffolding and garbage chutes. No damages or removal to the trees is acceptable.</li> <li>7. The Gen. Trades (BP 6.0) sub will construct and install a new temporary entrance at the main entrance during phase 1. This is one of the very first activities to take place. This allows the project to remove the existing vestibule and prepare the new permanent opening. The doors can be HM or aluminum and must swing towards the east or outside. They must be automated from both directions and have the ability to lock manually. The doors shall have glass in them for visibility. These doors shall be painted or arrive prefinished. (Review existing conditions and construct in similar fashion). This is to be provided by the Gen. Trades subcontractor. Work with the electricians to power the doors.</li> <li>8. Gen. Trades (BP 6.0) shall provide and maintain (1) fire extinguisher for use during construction where (or within close proximity to) new permanent fire extinguishers are shown. A minimum is (1) fire extinguisher per 50' pedestrian traffic or 2500sf. Fire extinguishers need to be portable and can move within the phases construction.</li> <li>9. Gen. Trades (BP 6.0) shall provide and maintain (1) eye wash station (single solution bottle, mounted to directional sign for useage with indication signage) per 50' in the line of pedestrian traffic or 2500sf. Eye Wash stations need to be protable and can move within the phases of construction.</li> <li>10. Fencing: Site Contractor (BP 31.0) owns 6' high chain link, portable via stantions with sand bags; fencing at site excavations only. Gen. Trades (BP 6.0) owns project perimeter 6' high chain link, portable via stantions with sand bags; fencing with gates and locks for each gate as indicated (refer to logistics plans). ANY TRADE CONTRACTOR will own their own 6' high chain link, portable via stantions with sand bags; fencing for areas where they are storing loose materials/crates/pallets adjacent to pedestrian walks (against main building).</li> <li>11. No Gen. Trades (BP 6.0) will not install temporary railings in the stairwells. Temp Rails in stairwells will be installed and maintained by Misc. Metals (BP 5.1).</li> <li>12. Gen. Trades (BP 6.0) will handle general cleanup for ALL trades. ALL TRADES shall assist in daily cleanup and be responsible for the removal of their own delivery boxes/crates/pallets to the dumpsters. ALL TRADES shall sweep areas of construction to central locations to be removed by Gen. Trades contractor. Gen. Trades shall sweep, provide and empty garbage bins DAILY. Provide (8) bins per phase per floor (interior use) and (4) bins outside to be located by CM in the field. Gen. Trades shall provide janitorial services for emptying field office wastebaskets.</li> <li>13. Gen. Trades (BP 6.0) shall provide ALL dumpsters EXCLUDING DEMO scope provided by Demolition contractor (BP 2.0). Dumpsters shall be seperated per contract documents. Submit monthly weights and materials. Dumpsters shall include all new</li> </ol>				

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
boxes/crates/pallets as well as construction debris. 14. Gen. Trades shall provide (1) lockable toilet for females the entire length of the project, (1) toilet to be located on the roof for June 2016-June 2017, (5) toilets from May 1, 2016 through the end of the project (November 2018). Clean toilets TWICE per week. Refer to bid page for times to clean toilets.							
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
01/07/16	Architectural Resources Cambridge / Ray Paradis						
52	Ceiling Type Clarification Requested	Architectural	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
<b>Response for:</b> Ceiling type based on RCP drawings is unclear in the following rooms:							
Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	CGEL10, CGEL9, CGLV2= NO CEILING (OPEN TO DECK ABOVE). CG211, CG086, CG090= 2X2 CEILING GRID AND TILE CGP1, CGEL7, CGEL8, CMEL9, CMEL10, CMLV2, CMEL8, CMEL7, C1EL7, C1EL8, C1EL7, C2EL9, C2EL10, C2LV2= NO CEILING (OPEN TO DECK ABOVE).				
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
01/07/16	Architectural Resources Cambridge / Ray Paradis						
53	Equip. Screens Inquiry	Structural	Fusco Corporation / Carrie Riera		01/06/16	OPE	
<b>Response for:</b> In bid form "C" they request Alternate Deducts #2 and #3 to delete material and installation of equipment screens on the roof; north an							
Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd			
1/7/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	Refer to drawing H-4.0.1B and A-1.0.6 for screen locations. Screens are mounted to the RTU's. There isn't any steel scope of work for this installation.				
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
01/07/16	Fusco Corporation / Carrie Riera						
54	ACT-4 CEILING TYPE LOCATION	Architectural	Architectural Resources Cambridge / Ray Paradis		01/07/16	OPE	
<b>Response for:</b> Could you please supply a list of all the rooms that are to receive ACT-4 (neg. pressure areas)? Areas are not indicated on the reflect							
Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd			
1/7/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	Refer to section plans. Rooms with negative pressure are indicated with "(-)" on the room tag. Rooms with negative pressure are: ISO EXAM/SPUTNUM Induction CM289, ISO TOILET CM289A, ECHO C2164, ISOL (5) C2148.				
<b>Distribution:</b>							
Date Sent	Sent To Firm / Contact	Information Requested	Date Req'd	Distribution Response	Date Rcvd		
01/07/16	Architectural Resources Cambridge / Ray Paradis						

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
---------	---------	------------	----------------------	-----------	------------	--------	----------------

**Project: 2730- UCHC Clinical Lab - continued**

55	DRAINS FOR NEW SINKS ON GROUND LEVEL	Plumbing	Architectural Resources Cambridge / Ray Paradis		01/06/16	OPE	
----	--------------------------------------	----------	---	--	----------	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Architectural Resources Cambridge / Ray Paradis				01/06/16
----------	---	--	--	--	----------

56	Labor Rate Sheet in Excel	Structural	Fusco Corporation / Carrie Riera		01/07/16	OPE	
----	---------------------------	------------	----------------------------------	--	----------	-----	--

**Response for: Please provide the labor rates in an excel format.**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

1/7/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	This will be issued in teh addendum in an excel format.	
--------	--	--	---	--

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Fusco Corporation / Carrie Riera				01/07/16
----------	----------------------------------	--	--	--	----------

01/07/16	Architectural Resources Cambridge / Ray Paradis				
----------	---	--	--	--	--

57	Certified Integrator and Radius Inquiry	Technology	Architectural Resources Cambridge / Ray Paradis		01/07/16	OPE	
----	---	------------	---	--	----------	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Architectural Resources Cambridge / Ray Paradis				01/07/16
----------	---	--	--	--	----------

58	Equipment at Sinks Inquiry	Plumbing	Architectural Resources Cambridge / Ray Paradis		01/07/16	OPE	
----	----------------------------	----------	---	--	----------	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Architectural Resources Cambridge / Ray Paradis				01/07/16
----------	---	--	--	--	----------

59	Temp Water Clarification	Plumbing	Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	
----	--------------------------	----------	---	--	----------	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

# PM Request For Information Log

Projects: 2730- - 2730-    RFI Type: All    RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
---------	---------	------------	----------------------	-----------	------------	--------	----------------

**Project: 2730- UCHC Clinical Lab - continued**

01/07/16	Architectural Resources Cambridge / Ray Paradis						
60	SBE/MBE Percentage Inquiry	Electrical	Fusco Corporation / Carrie Riera			OPE	01/04/16

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Fusco Corporation / Carrie Riera						
61	Misc. Panel Location Inquiries		Architectural Resources Cambridge / Ray Paradis		01/04/16	OPE	

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Architectural Resources Cambridge / Ray Paradis						
62	SWBDHBA Service	Electrical	Architectural Resources Cambridge / Ray Paradis		01/05/16	OPE	01/04/16

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/07/16	Architectural Resources Cambridge / Ray Paradis						
63	M3 Lites @ XRay Area Room CM066	Architectural	Architectural Resources Cambridge / Ray Paradis		01/08/16	OPE	01/05/16

**Response for: 1. What are the M3 lites shown at exterior of Rooms in the X-Ray Area (example Room CM066)?**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
-----------	--------------------------	----------------------	----------	-----------

1/8/16	99804 Architectural Resources Cambridge / Ray Paradis	43096 Fusco Corporation / Carrie Riera	1. ARC? 2. ARC? 3. ARC? 4. The Gen. Trades contractor (BP 6.0) shall provide and install these frames. 5. The Gen. Trades contractor (BP 6.0) shall provide and install the lead lining and glazing for these openings.	
--------	---	--	---	--

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
-----------	------------------------	-----------------------	-----------	-----------------------	-----------

01/08/16	Architectural Resources Cambridge / Ray Paradis						01/08/16
----------	---	--	--	--	--	--	----------

## PM Request For Information Log

Projects: 2730- - 2730-      RFI Type: All      RFI's: All  
 Include Final Status

RFI No.	Subject	Discipline	To Firm / To Contact	Date Sent	Date Rec'd	Status	Days in Review
<b>Project: 2730- UCHC Clinical Lab - continued</b>							
64	Window Inquiries	Architectural	Architectural Resources Cambridge / Ray Paradis		01/07/16	OPE	

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/08/16	Architectural Resources Cambridge / Ray Paradis				01/07/16

65	Low Voltage Wiring, Plenum Rated or in EMT	Electrical	Architectural Resources Cambridge / Ray Paradis			OPE	
----	--	------------	---	--	--	-----	--

**Response for:**

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/08/16	Architectural Resources Cambridge / Ray Paradis				

66	Storefront Scope Inquiry	Architectural	Fusco Corporation / Carrie Riera		01/07/16	OPE	
----	--------------------------	---------------	----------------------------------	--	----------	-----	--

**Response for:** 1. Confirm bid package 8 is furnishing and installing the storefront frames as shown on drawing A-5 0.2. 2. Although no section cuts a

Date Sent	From Firm / From Contact	To Firm / To Contact	Response	Date Rcvd
1/8/16	43096 Fusco Corporation / Carrie Riera	43096 Fusco Corporation / Carrie Riera	1. Yes, BP 8 is providing the storefront frames on A5 0.2 2. 085600 is the appropriate spec section.	

**Distribution:**

Date Sent	Sent To Firm / Contact	Information Requested	Date Reqd	Distribution Response	Date Rcvd
01/08/16	Fusco Corporation / Carrie Riera				01/07/16